

**Huron School District 2-2
Facility Planning Timeline**

08/14/2023 School Board Meeting - Present a facility planning timeline.

08/28/2023 School Board Meeting - JLG presents a summary of their facility report findings.

09/11/2023 School Board Meeting - School Board discusses facility report findings, possible next steps, and the need for a K.I.D.S. 2.0 Committee.

09/12/2023 Begin forming a K.I.D.S. 2.0 Committee, if needed.

09/25/2023 School Board Meeting - School Board discusses facility report findings and possible next steps.

10/01/2023 Receive and begin administrative review of RSP enrollment projections.

10/10/2023 School Board Meeting - Present the findings from the RSP enrollment projection study.

10/23/2023 School Board Meeting - School Board discusses facility report findings and RSP enrollment projections.

11/03/2023 K.I.D.S. 2.0 Committee finishes studying the issues.

11/13/2023 School Board Meeting - K.I.D.S. 2.0 Committee presents recommendations.

11/27/2023 School Board Meeting - School Board discusses K.I.D.S. 2.0 Committee's recommendations. Discuss possible scope and phases of projects.

12/11/2023 School Board Meeting - Present a recommended plan for moving the projects ahead in phases.

01/08/2024 School Board Meeting - School Board needs to discuss whether a G.O. Bond will be needed and voted upon.

01/22/2024 School Board Meeting - School Board discusses a G.O. Bond and possible projects to fund.

01/23/2024 Order a bond resolution from bond counsel if a G.O. bond is going to be considered.

02/12/2024 Place bond resolution on agenda for a school board vote.

02/23/2024 Begin preparing an election following the school board election timeline.

04/09/2024 Election Day

04/10/2024 If approved, begin working with Investment Bankers to secure funding.

04/22/2024 School Board Meeting - Canvas the election results and approve a contract with JLG for construction documents.

12/01/2024 Open bids for the construction projects.

04/01/2025 Begin phase I construction.

07/01/2026 Explore issuing Capital Outlay Certificates for Phase II projects.

07/01/2027 Phase I Construction complete.

08/15/2027 Classes begin in new phase I construction spaces.